

**WARREN/WASHINGTON COUNTY
REGIONAL EMERGENCY SERVICES TRAINING CENTER**

**SUMMARY STATUS AND SCHEDULE
April 2009**

The Emergency Services Training Center status of the Site Analysis and Concept Plan phase is outlined for each item below. A proposed schedule is attached hereto.

Cultural Resource Evaluation

The Phase 1B Cultural Resource Survey is scheduled to start the week of April 20th and will take about two (2) weeks for the field testing to be completed. Upon completion of the field examinations, an End of Field letter is to be prepared outlining the extent of field work completed. It will also include a preliminary description of any cultural material recovered, and a preliminary assessment and any recommendations of further cultural resources work if required.

Wetlands/Floodplain Mapping

The Army Corps of Engineers requested revisions to the federal wetland boundaries have been completed. ACOE has requested additional information that Copeland Environmental LLC has provided to them on April 7th.

Geotechnical

The geotechnical field has been completed by Dente Engineering. A Geotechnical Report will be prepared by Dente Engineering and completed within the next 2 weeks.

Survey

Boundary survey has been completed for the project site. The topographic survey is scheduled to be received on Friday, April 17th with field edits performed by April 30th.

SEQR Coordination

SEQR Coordination letters have been prepared and are ready to be sent out to the involve agencies on April 17th after the Committee discusses the resolution requesting lead agency status. A project narrative report will be submitted with the coordination letters and the EAF to the involve agencies.

Concept Plan

The concept site plan will be prepared upon completion of the topographic survey.